

Community update

January 2023

## Powerhouse Parramatta | January

Powerhouse Parramatta is the largest investment in cultural infrastructure since the Sydney Opera House, and the first major NSW cultural institution to be established in Western Sydney. Lendlease is responsible for the detailed design and construction of Powerhouse Parramatta.

Welcome to the first construction update for 2023.

Instead of our usual bimonthly e-newsletters, the next construction update will be issued in April. We will return to normal scheduling after the April edition.

### Key construction activities

#### Steel work

Steel will shortly start to arrive from approximately end of January, with deliveries continuing through 2023. Some steel is considered oversized by relevant authorities and require delivery outside of standard working hours.

#### Services work

Services work continues around the project site. Stormwater diversions in Dirrabarri Lane is expected to be complete by end February, with work in Wilde Avenue expected to be complete by end March.

#### Site accommodation

Additional site accommodation is expected to be installed from approximately late February. The sheds will be installed in Dirrabarri Lane to provide on site staff amenities as the workforce increases.

#### Jump form

The jump form for Core 2 has advanced, completing its third pour for Building B. The first level of this core is now complete.

Building A is making progress on the primary core, with the establishment of the jump form now underway.

Construction of Core 3 for Building B has also commenced with completion of the kicker (or concrete 'step') forecast for mid-February.

#### Tower crane 3

The third and final tower crane is now in operation in preparation for the structural steel arrival.



Image (right): Tower crane 3 on site

## Managing construction activities

We are committed to minimising the impact of our works where we can.

All construction activities are carried out with the health and safety of the local community as our top priority, and in accordance with the approved construction management plans.

We endeavour to keep noise, dust and vibration to a minimum. Thank you for your patience while we progress this important work.

### Upcoming construction activities: January – March

- Progress on stormwater diversions in Dirrabarri Lane and Wilde Avenue
- Install site accommodation in Dirrabarri Lane
- Structural steel deliveries
- Progress on structural works associated with Cores 1, 2 and 3.

## Moving to digital




As part of our commitment to sustainability, we have a 'digital first' communications approach. [Sign up to receive the latest project updates online](#)

If you prefer to receive hard copy updates, please contact us with your name and street address.

## More information

We are committed to keeping you informed and regular updates will be provided.

Contact us for construction related questions, feedback or complaints:

 1800 574 931  [powerhouse@lendlease.com](mailto:powerhouse@lendlease.com)  [insw.com/powerhouseparramatta](http://insw.com/powerhouseparramatta)

If you need an interpreter, please call TIS National on 131 450 and ask them to call Infrastructure NSW on 1800 931 109. Our business hours are 8am – 5pm.